

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road & Drains of Sommanna Natta Road in Channarayana Kuppil in Ward no: 10 (Dakshinamurthy)
2	Amount of Work Portion	1444.990 = 00
3	Estimated Cost	15.00 Lacs
4	Name of contractor	N.M. Shivakumar
5	Agreement No.	304/15-16.
6	No. and date under which work order issued	304/23-03-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	23-06-2016
9	Date of receipt of application in the sub division office	23-06-2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	90 % work done
12	Work carried out during 1st extension	10 % work
13	Work carried out during 2nd extension	-
14	Time now applied for	37 Days
15	Date of recommending time limit applied for	37 Days
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	- Nil -
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	- Nil
22	Remarks of the EE with the daily rate of penalty proposed	Nil

Zadhav
Assistant Engineer

Shivakumar
Executive Engineer
Byatarayanapura Division

Mesun
Assistant Executive Engineer
EOT is granted for 37 days
Shivakumar
Chief Engineer
Melahanka Zone, Bangalore-92